DEPARTMENT OF ENGINEERING

PUBLIC WORKS - STORMWATER MANAGEMENT

CITY OF PLYMOUTH, INDIANA

900 OAKHILL AVENUE - P.O. BOX 492 PLYMOUTH IN 46563

PLYMOUTH, IN 46563

PHONE 574-936-3614 FAX 574-936-3017

TRC MEETING NOTES:

DATE: February 22, 2022

AGENDA ITEMS:

9:00 - PIDCO Facility - PIDCO / Majority Builders

ATTENDANCE:

See attached Attendance Sheet for 2022-02-22

MEETING NOTES:

PIDCO Facility – PIDCO / Majority Builders:

Project Summary:

- PIDCO is interested in constructing an industrial building located on a parcel currently owned by PIDCO. The parcel is located on the south side of Commerce Street.
- PIDCO has an existing Plymouth company that is interested in leasing the facility once finished.

Planning:

• Planning personnel were not present to answer questions. PIDCO and Majority Builders were encouraged to reach out to Keith and Ralph directly to get answers to their question prior to the next TRC Meeting.

Emergency Services:

 Emergency representatives were not present to answer questions.
PIDCO and Majority Builders were encouraged to reach out to the Fire Department directly to get answers to their question prior to the next TRC Meeting.

Transportation:

 Transportation representatives were not present to answer questions.
PIDCO and Majority Builders were encouraged to reach out to the Street Department directly to get answers to their question prior to the next TRC Meeting.

Utilities:

- The proposed parcel is located within a wellhead protection area. This area has restrictions that may impact the type and/or design of the facility being constructed including possible containment areas.
- Wellhead protection restrictions were previously sent to Majority Builders Engineer.
- Donnie provided an industrial questioner to PIDCO to be filled out by the proposed company. The questioner will give the City a better understanding of the manufacturing process along with the materials / chemicals used and stored at the facility.
- Any future tenants will be required to fill out a new industrial.
- The City will require an annual inspection of the site to ensure information noted in the industrial questioner remains consistent.
- The drawings note a 2" domestic with an 8" fire service will be installed to the proposed facility. The shutoff for each service needs to be placed adjacent to the property line.
- Will the facility be discharging any industrial waste?
- A sanitary sewer monitoring manhole will need to be located on the outside of the facility with the sewer systems separated, sanitary from process water.
- Donnie will review the televising report of the sanitary sewer along Commerce Street to see if a sewer tap had previously been installed for the proposed property.

Drainage:

• The drainage and SWPPP plans have been provided. Once review fees are received by the City Office and the industrial questioner has been completed and turned in the drainage and SWPPP can be set out for review.

General:

• Any new addresses will need to be assigned through the Plymouth City Engineers Office.

END OF MEETING

DEPARTMENT OF ENGINEERING

PUBLIC WORKS – STORMWATER MANAGEMENT CITY OF PLYMOUTH, INDIANA 900 OAKHILL AVENUE - P.O. BOX 492

PLYMOUTH, IN 46563

PHONE 574-936-3614 FAX 574-936-3017

TRC MEETING ATTENDANCE SHEET:

DATE: February 22, 2022

AGENDA ITEMS:

9:00 A.M.

900 Oakhill Ave

]

]

1

]

]

]

1

WWTP Meeting Room

9:00 - PIDCO Facility - PIDCO / Majority Builders

ATTENDANCE:

CITY ATTORNEY: CITY ENGINEER: ZONING ADMINISTRATOR: STREET DEPT SUPT: UTILITY DEPT SUPT: WATER DEPT AST SUPT: WASTEWATER & SEWER AST SUPT: GIS: POLICE CHIEF: FIRE CHIEF: FIRE CHIEF: PLAN COMMISSION: Sean Surrisi

Keith Hammonds Jim Marquardt Donnie Davidson Jeff Yeazel Larry Hatcher Chris Marshall Chief Bacon Steve Holm Rod Miller Ralph Booker Doug Feece Fred Webster Mark Gidley

OTHER ATTENDANCE:

NAME	COMPANY	E-MAIL	
Pour Grechille SHANE BLOTTERMP	PIDCO	Obuglas.gehi Kelamptico	n
SHAWE BLOTKAMP	MAJORITY BUILDERS	SHANEBO MAJOR TYBUI	WHE.COM